SONOR

SITE VISIT

Sonor Demo Project

DEMO - Sonor Demo Project

CLIENT
Oliver & Clara Wrenfield

DATE
10 November 2026

ON SITE
Bryn, Mark



SITE VISIT · 10 NOVEMBER 2026

At a glance

On site 08:50–15:20. Read live from Tasks (checks and snags), Takeoffs (devices, plan and RFIs), the Portal and the site notes.

89	14	5	7	5
checks ticked	site notes	changes from plan	open snags	open RFIs

ON SITE

Bryn	50 checks · 7 notes
Mark	39 checks · 7 notes

CHECKS BY STAGE

dark = this visit

1st fix		419 / 421 100 %
Rack & panel build		58 / 77 75 %
2nd fix		386 / 419 92 % (+46)
Site install		22 / 37 59 %
Test & commission		47 / 395 12 % (+43)
Programming		0 / 193 0 %
Snag & handover		0 / 18 0 %

THIS VISIT

Work done

89 checks ticked, by stage and room. Each line lists the devices and how many of their checks were done.

2ND FIX

46 checks

●	**1F · Bed 4**	Ceiling-mount access point	1
●	**1F · Bed 5**	TV point — 4K	1
●●●●	**1F · Landing**	2 x C4 Lux keypad, wired, Downlight — Fixed, Heatmiser neoStat (wired), PIR detector, Ceiling-mount access point	6
●	**1F · Laundry Room**	C4 Lux keypad, wired, Downlight — Fixed, LED driver	3
●●●●●	**1F · Master Bed**	3 x Ceiling speaker, 65" TV, 2 x C4 Lux keypad, wired, 2 x Downlight — Fixed, 3 x Downlight — Pinhole, Reading / Bedside Light, Ceiling-mount access point, Data Point Twin, LS-1F-MBED-01,	17
●	**1F · Master Dressing**	2 x Downlight — Fixed, Single Colour 4000K	3
●●●	**1F · Master Ensuite**	2 x Ceiling speaker, COB Neutral White 4000K, Downlight — Fixed, Heatmiser neoStat (wired), Towel rail timeclock	6
●●	**1F · Office**	4 x Downlight — Fixed, LS-1F-OFF	5
●	**1F · Prayer Room**	C4 Lux keypad, wired, Downlight — Fixed	2
●	**1F · W.C.**	C4 Lux keypad, wired	1
●	**Not in a room**	task:e4b8e5a4	1

TEST & COMMISSION

43 checks

●	**GF · Bar Area**	C4 Lux keypad, wired	1
●	**GF · Breakfast Area**	BRK-1	1
●	**GF · Cloaks**	Ceiling PIR	1
●	**GF · Dining Area**	DIN-1	1
●●	**GF · Entrance Hall**	Heatmiser neoStat (wired), C4 T4 in-wall 8"	2
●	**GF · EXT**	Outdoor speaker (wall)	1
●●	**GF · Garage**	Triad Power Amp 8ch 125W (TS-PAMP8-125-V2), DIM-GF-GAR-01	2
●●	**GF · Gym**	Ceiling speaker, TV point — 4K	2

WORK DONE THIS VISIT (CONT.)

GF · Kitchen	Ceiling speaker, Sonance Soundbar 50-65" TV (SB46M Medium), COB Warm White 3000K, KIT-1, KIT-2	5
GF · Living Area	Ceiling speaker, C4 Lux keypad, wired, PIR detector	3
GF · Lounge	Ceiling speaker, Handheld remote	2
GF · Playroom	55" TV, BL2400-GF-PLAY	2
GF · Sitting Room (cinema)	4K projector, Atmos, front right, Cinema AV amplifier, Cinema Subwoofer, SITT-2, SITT-3	6
1F · Bed 2	C4 Lux keypad, wired	1
1F · Bed 2 Ensuite	B2EN-2	1
1F · Bed 5	43" TV	1
1F · Laundry Room	UH8-1F-LAUN-02	1
1F · Master Bed	65" TV, COB Extra Warm 2700K, LS-1F-MBED-01, MBED-2, MBED-3, MBED-4	6
1F · Master Dressing	MDRS-1	1
Not in a room	PDU-A2 Amps (mains, not UPS), TURR-04, TURR-05	3

THIS VISIT

Site notes

Changes from the plan go to Takeoffs for review and are drawn on the as-built; questions become RFIs; snags go to Tasks.

CHANGES FROM PLAN 5

- **GF · Kitchen · Ceiling speaker · Moved** — Open
  Speaker moved 400 mm towards the island to clear the new pendant drop over the worktop.
  Mark · 09:42 · pinned on the plan

- **GF · Living Area · Fixed TV mount · Different product** — Accepted — to draw
  Client has gone to an 85" set — tilt mount instead of fixed, back box raised 150 mm.
  -> Draw the tilt mount + raised box on the as-built (Bryn)
  Bryn · 10:05

- **GF · Kitchen · Added** — Open
  Added a data point behind the fridge housing for the Sub-Zero Wi-Fi module.
  Bryn · 10:20 · pinned on the plan

- **GF · Dining Area · Door contact · Left out** — Open
  Left out — the bifold has an integral contact; wired back to the alarm panel instead.
  Mark · 10:48

- **GF · Lounge · TV point — 4K · Cable route changed** — Open
  HDMI and Cat6 run through the void under the stairs, not the ceiling — joist notching not allowed there.
  Mark · 11:55

QUESTIONS 2

- **1F · Landing · Ceiling-mount access point** — RFI-008 raised
  Landing ceiling is a lath and plaster coffer — OK to surface-mount the AP, or move it into the airing cupboard?
  Mark · 11:12

- **1F · Office · Data Point Twin** — Open
  Client asked for a third data point by the window desk — needs pricing before we chase it in.
  Bryn · 14:10

SNAGS FOUND 4

- **GF · Sitting Room (cinema) · Surround speaker, back right** — Snag in Tasks
  Back-right surround back box sits 120 mm lower than the left — re-cut and plasterer to make good.
  Mark · 12:30

- **GF · Porch · Video doorbell** — Snag in Tasks
  Doorbell back box is crooked by about 5° — re-fix before the render goes on.
  Bryn · 13:05

SITE NOTES (CONT.)

1F · Bed 5 Ensuite · Shaver socket — Open

Shaver socket fitted on the wrong wall — electrician to swap it with the light switch position.

Mark · 13:40

1F · Bed 2 · Ceiling-mount access point — Snag in Tasks

Access point not powering up — suspect PoE port 7 on the laundry switch.

Bryn · 14:45

NOTES 2

GF — Open

Skip at the side gate — keep the path clear for the rack delivery on Thursday.

Bryn · 08:50 · pinned on the plan

GF · Garage · Control processor — Open

Controller on the network at .10, Composer project loaded, OS updated.

Bryn · 15:20

PHOTOS 1

1F · Master Bed · Ceiling speaker — Open

Speaker cut-outs marked against the joist layout before the boarders close up.

Mark · 09:05

STILL OPEN

Snags and RFIs

7 open snags (Tasks and the client Portal) and 5 open RFIs (Takeoffs Plan Notes).

OPEN SNAGS 7

PRIORITY	SNAG	WHO	STATUS
Urgent	Cinema LED cove flickers at low dim level Portal	Mark	Assigned
High	GF Sitting Room (cinema) · Back-right surround back box sits 120 mm lower than the left — re-cut and plaste Tasks	Mark	To do
High	GF Porch · Doorbell back box is crooked by about 5° — re-fix before the render goes on. Tasks	Mark	To do
High	1F Bed 2 · Access point not powering up — suspect PoE port 7 on the laundry switch. Tasks	Bryn	To do
High	Kitchen ceiling speaker grille not flush Portal	Dan	Raised
High	Front door camera night image washed out Portal	Mark	Assigned
High	Master Bed blind stops 50mm short of sill Portal	Mark	Raised

OPEN RFIs 5

RFI-003	Office TV: confirm final wall (east or west) before 2nd fix. 1F · to Client · 27 October 2026	Open
RFI-004	Garage consumer unit: confirm 2 no. spare ways for the head-end commando radials (EL-03 / EL-04) and the lighting panel MCBs (EL-12 / EL-13) before 2nd fix. GF · to Electrician · 03 November 2026	Open
RFI-005	LED head end HE1 (plant room): 2 no. unswitched 10 A type C radials (C1 / C2) — confirm RCBO type (Type A) and the route along cable tray CT-GF-001. GF · to Electrician · 04 November 2026	Open
RFI-006	Ensuites: confirm shaver sockets sit outside zone 2 and the towel-rail spur positions in all four ensuites. 1F · to Architect · 02 November 2026	Open
RFI-008	Landing ceiling is a lath and plaster coffer — OK to surface-mount the AP, or move it into the airing cupboard? 1F · to Sonor · 10 November 2026	Open

NEXT VISIT

Still to do

Checks not yet ticked, by stage, with the rooms that have the most left.

1st fix	1F · Laundry Room (2)	**2 left**
Rack & panel build	GF · Garage (2), 1F · Laundry Room (2), Not in a room (15)	**19 left**
2nd fix	1F · Master Bed (10), 1F · Master Ensuite (5), 1F · Office (4), 1F · Landing (4), 1F · Prayer Room (3), 1F · Bed 5 (3) and 4 more rooms	**33 left**
Site install	1F · Laundry Room (5), GF · Garage (3), Not in a room (7)	**15 left**
Test & commission	GF · Garage (19), GF · Sitting Room (cinema) (18), GF · Lounge (14), GF · Kitchen (14), 1F · Master Bed (12), GF · Living Area (12) and 27 more rooms	**348 left**
Programming	GF · Garage (10), GF · Kitchen (6), 1F · Master Bed (6), GF · Entrance Hall (6), GF · Lounge (5), GF · Living Area (5) and 27 more rooms	**193 left**
Snag & handover	GF · Sitting Room (cinema) (3), 1F · Bed 4 (1), GF · EXT (1), GF · Gym (1), GF · Entrance Hall (1), Not in a room (11)	**18 left**